				Status	Status	Phase to	Phase	IGA	Delay	Delay
Sponsor	Project Title	TIPID	Most Recent Status	Month	Year	Initiate	Year	Executed?	Status	Level
Adams County	Adams County Comprehensive Safety Action Plan	2024-012	Study in progress.	October	2024	Study	2026	Yes	Initiated	None
Adams County	McKay Operational Improvements: 104th to 96th - Precon	2024-014	Consultant finalizing SOW. Waiting for CDOT's 'option' letter.	October	2025	Design	2024	Yes	Delayed	First
	Dry Creek Operational Improvements: I25 to Inverness Dr	0000 057	Westign on Obsign and State ODOT		0005		0000			
Arapahoe County	East	2020-057	Working on Closing project with CDOT.	September	2025	Construction	2022	Yes	Initiated	Second
A manual and Carried a	Parker Rd Multimodal Transportation and Safety Study:	2020 070	Maying fanyard with further development of 4 projects	Mari	2025	Ct d	2000	\/	luciti a ta al	Name
Arapahoe County	Mississippi to Hampden		Moving forward with further development of 4 projects.	May		Study	2022		Initiated	None
Arapahoe County	High Line Canal Trail Underpass at Broadway - Precon	2022-054	Task 1: Data Collection proceeding.	May		ROW	2026		Uninitiated	None
Arapahoe County	Arapahoe County Transit and Micromobility Study	2022-055	Project startup and data collection.	September		Study	2024		Initiated	Second
Arapahoe County	High Line Canal Trail Underpass at Colfax		RFP for design firm selection being drafted.	May		ROW	2026		Uninitiated	None
Arapahoe County	Easter Trail Study: Cherry Creek Trail to Parker Rd	2024-019	IGA w/ Foxfield signed.	September		Study	2026		Uninitiated	None
Arvada	64th Multimodal Improvements: CO93 to Virgil Way	2024-051	Consultant Selection underway.	October	2025	Design	2026	Yes	Uninitiated	None
Aurora	Aurora Missing Sidewalk Program	2020-009	Post FOR Working on Conditional ROW Approved 4/18/25.	June	2025	Construction	2023	Yes	Delayed	Second
	Nine Mile Station Bicycle and Pedestrian Bridge over									
Aurora	Parker Rd.	2020-010	Working on redesign.	February	2025	Construction	2022	Yes	Initiated	None
	Parker/Quincy/Smoky Hill Intersection Operational									
Aurora	Improvements	2020-056	Went to Ad.	October	2025	Construction	2023	Yes	Initiated	Second
	Out the Data Market and the second of the Control o		CDOT - Design Phase initiated. IGA and Option letter have							
	Smith Rd Multimodal Improvements: Peoria to Powhaton -	2000 044	been executed. Consultant Design Contract executed.	Ontobal	000	Danis	000	V	Imiti - t - 1	Nie
Aurora	Precon	2022-044	Currently working towards FIR.	October	2024	Design	2024	Yes	Initiated	None
			Removing the Yale segment and returning the corresponding							
Aurora	Aurora Multimodal Access Improvements	2022-045	amount of funding. Will require an IGA amendment.	August	2025	Construction	2025	Yes	Delayed	First
			Preparing project lists, final report, and final multimodal network							
			based on public and staff feedback. Changing council adoption							
Aurora	Aurora Multimodal Transportation Master Plan	2022-056	of Plan from fall 2025 to spring 2026.	August	2025	Study	2025	Yes	Initiated	None
			CDOT - Executed Design OL. NTP Given 10/9/2024. Held							
Aurora	Peoria St Bridge Replacement: Over Sand Creek - Precon	2024-001	scoping meeting 10/29/2024.	June	2025	Design	2025	Yes	Initiated	None
	13th Ave Multimodal Improvements: Yosemite to High Line									
Aurora	Canal Trail - Precon	2024-020	NTP issued to consultant.	October	2025	Design	2026	Yes	Initiated	None
	Gun Club Multimodal Capacity Improvements: Quincy to									
Aurora	Aurora Pkwy - Precon		RFP issued.	August		Environmental	2025		Delayed	First
Aurora	I225 & Alameda Bridge Replacement - Precon	2024-022	Design underway.	August		Design	2025		Initiated	None
Aurora	Aurora Traffic Management Center	2024-072	Consultant working on FIR plans.	September	2025	Construction	2026	Yes	Uninitiated	None
			FIR meeting last month. CDOT ITS did not attend and hasn't							
			provided info on how many strands they have to give. Field							
Aurora	Aurora Communications Infrastructure Improvements	2024-079	meeting will be scheduled with them to investigate further.	September	2025	Construction	2026	Yes	Uninitiated	None
			Missed deadline, CDOT will let us proceed but they still don't							
			have their process defined. This is in their court and documents					.,		L
Aurora	Aurora Traffic Signal Equipment Upgrade	2024-083	were sent 1 month ago.	October	2025	Construction	2025	Yes	Delayed	First
			Paving operations have been completed, and we have moved							
			into the site work. We're expecting the contractor to demobilize							
Ponnott	I70/CO79 Eastbound Ramp Improvements	2020 052	by 9/25/23 and at that point we'll be waiting on signals and	Sontombor	2022	Construction	2021	Voc	Initiated	Eirot
Bennett	170/CO79 Eastbound Ramp Improvements	2020-053	signal equipment to arrive.	September	2023	Construction	2021	res	milialed	First
			Construction for Segment 1 is 50% complete. Segment 2/3 has							
			an on-site meeting scheduled with CDOT's historic team. Once a determination is made, the final alignment can be produced.							
Rennett	Bennett Kiowa Creek Trail	2022-046	Design is currently nearing 30% complete.	September	2025	Construction	2025	Vec	Initiated	None
Bennett	Defined Nowa Oreck Trail	2022-040	Design is currently realing 50 % complete.	Debreinnei	2023	CONSTRUCTION	2025	103	milialeu	NOILE
Boulder	28th St Business Access Transit Lanes: Iris to Valmont	2020-085	Contract Issued, scheduling Pre-Con Meeting.	May	2023	Construction	2022	Yes	Initiated	First
Boulder	30th Street Complete Streets: CO119 to CO7		NTP Given.	January		Design	2024		Initiated	First
Boulder	Baseline Multimodal Improvements: 30th to Foothills		Planning to advertise Fall 2025.	August		Construction	2025		Delayed	First
		302								
Boulder	CO93/Table Mesa and Regent Intersection Improvements	2022-063	Planning to advertise end of 2025.	August	2025	Construction	2025	Yes	Delayed	First
	Arapahoe Ave Multimodal Improvements: 28th to Foothills -			J					,	
Boulder	Precon	2022-082	Design Underway.	September	2025	Design	2025	Yes	Initiated	None
			,							
	000 001 00 00 00 00 00 00 00 00 00 00 00	10004 000	IGA Executed/Consultant Selected.	October	2025	Design	2026	No	Uninitiated	None
Boulder	30th St Multimodal Improvements: Colorado to Baseline	2024-026	I DA Executed/Consultant Selected.		2020					
Boulder Boulder	Folsom Multimodal Improvements: Colorado to Baseline Folsom Multimodal Study: Pine to Colorado	2024-026	Project nearly completed.						Initiated	None
				August		Study	2026			

				Status		Phase to	Phase IGA	Delay	Delay
Sponsor	Project Title	TIPID	Most Recent Status	Month	Year	Initiate Bus Service -	Year Executed	? Status	Level
Boulder County	CO7 Transit Service: Boulder to Brighton	2024-006	Have held first transit subcommittee meeting for CO7 to refine bus stops that will be included in starter service.	December	2024	Year 1	2026 No	Uninitiated	None
Boulder County	Boulder County Vision Zero SRTS Action Plan	2024-028	Selection notice sent to consultant team on August 14.	August		Study	2025 Yes	Delayed	First
,	,		In progress. First round of stakeholder meetings conducted the						
Boulder County	Boulder Countywide Strategic Transit Plan	2024-029	week of July 14.	August	2025	Study	2024 Yes	Initiated	None
Boulder County	Lafayette to Boulder Protected Bikeway Feasibility Study	2024-032	Would like to discuss deferral of funds to FY2027.	August	2025	Study	2026 No	Uninitiated	None
Boulder County	S Boulder Rd BRT Study: Broadway/Table Mesa to	2024-032	RFQ proposals being reviewed. Selection of consultant	August	2023	Study	2020 110	Offifiliated	None
Boulder County	CO7/119th	2024-034	expected this month.	August	2025	Study	2025 Yes	Initiated	None
			Weighing options and preparing alternative/potential project			Bus Service -			
Boulder County	SE Boulder County SuperFlex	2024-036	budget without MMOF funds.	July	2025	Year 1	2025 No	Delayed	First
			Continuing to work with Boulder County, RTD, and other partners to implement the GB shuttle project. Boulder County						
Boulder Transportation	Gunbarrel On-Demand Microtransit Shuttle Service		should be issuing an RFP for a shuttle provider before the end						
Connections	Marketing Campaign	2024-068	of November.	October	2024	TDM	2025 Yes	Initiated	None
5	CO7 Corridor Multimodal Improvements: Foothills Pkwy to		Broomfield and CDOT are executing the IGA after CCOB		0005		000511		.
Broomfield	Brighton - Precon Industrial Ln. Bikeway Phase 2: Bike/Ped Bridge over	2020-007	approval on 9/23.	September	2025	Design	2025 Yes	Initiated	None
Broomfield	BNSF to US36/Flatiron Station	2020-019	Preconstruction meeting held 9/4, construction started.	September	2025	Construction	2023 Yes	Initiated	Second
	Industrial and Nickel/Commerce Intersection Operational		, , , , , , , , , , , , , , , , , , , ,						
Broomfield	Improvements	2020-050	Construction underway.	May	2025	Construction	2023 Yes	Initiated	First
Description	Broomfield Transit Needs Assessment & Pilot Project	2020 270	Finalizing report for Council Study Session scheduled for Oct	Camtanal	0005	Chindre	2000	lacitie to al	Court
Broomfield	Broomlied Transit Needs Assessment & Pilot Project	2020-072	Grant expected to end in Sept 2024, RTD to retain all	September	2025	Study Bus Service -	2022 Yes	Initiated	Second
Broomfield	Broomfield FlexRide	2020-076	expanded services in operation.	August	2024	Year 3	2024 Yes	Initiated	None
			Coordinating with BNSF to address issues that need to be						
			resolved before design can advance. Design team evaluating						
Droomfield	Airport Creek Trail Underpass at BNSF	2022-038	impacts of future BNSF track expansion on improvements. Received environmental clearance.	Ostobor	2025	Construction	2025 Yes	Deleved	First
Broomfield	All port Creek Trail Oriderpass at bivor	2022-036	Project staff finalizing RFP scope. CCOB working with CCOB	October	2025	Construction	2025 res	Delayed	FIISL
	Midway Blvd Multimodal Improvements: Lake Link Trail to		procurement to internally finalize to send to CDOT for final						
Broomfield	Zuni - Precon	2024-044	approval.	October	2025	Design	2026 Yes	Uninitiated	None
0 " 5"	105/L		Project Team has been meeting with contractors for One-on-		0005		0005		1
Castle Pines	I25/Happy Canyon Interchange - Precon	2022-023	ones. CM/GC Proposals are due 8/14. CDOT - Phase has been initiated. Castle Pines working	August	2025	Environmental	2025 Yes	Initiated	None
			through next steps in design, so project is "on hold" until those						
Castle Pines	I25/Castle Pines Pkwy Bike/Ped Overpass	2022-067	decisions finalized.	October	2024	Design	2024 Yes	Initiated	None
	CO86/5th and Founders/Ridge Intersection Operational								
Castle Rock	Improvements	2020-051	Advertise construction completion.	September	2025	Construction	2022 Yes	Initiated	Second
			Package 1 - Work is substantially complete. Package 2 - Paving operations continue. Partial opening anticipated with						
			East-West traffic opening on the new bridge, and the West						
			frontage road closes November with the new route opening on			CM/GC			
Castle Rock	I25/Crystal Valley New Interchange	2020-097	Dawson Trails Boulevard.	October	2025	Construction	2026 Yes	Initiated	None
			Prepare for construction start date of 10/6/25. Holding preconstruction meetings and submitting initial contractual						
Castle Rock	5th St Operational Improvements: Woodlands to Ridge	2022-010	items during the month of September.	September	2025	Construction	2023 Yes	Initiated	Second
	Castle Rock Industrial Tributary Trail: Plum Creek to Plum		90% design has been bumped to be completed in November						
Castle Rock	Creek Trail	2022-068	2025.	October	2025	Construction	2025 Yes	Delayed	First
			Construction of Package 1 is underway. CP 2 was issued						
			Notice to Proceed on 8/12/2025. The CP 2 was officially awarded to Kraemer North America. Pre-con meeting						
			9/11/2025.CP 3 a new 30% design is completed. The revised						
			FIR meeting 9/11/2025. All three agencies working on			011/02			
CDOT Region 4	CO119 Operational Improvements: Boulder to Longmont	2020 004	Maintenance IGAs. Funding IGA with the City of Longmont is nearing completion along with SUA.	Contombo	2025	CM/GC Construction	2025 Vaa	Initiated	None
CDOT Region 4	OCTTO Operational improvements. Boulder to Longmont	2020-081	FOR has been further delayed to January to allow ROW	September	2025	CONSTRUCTION	2025 Yes	Initiated	None
			acquisitions and utility relocations to get to a more final state						
CDOT Region 4	CO7/95th Intersection Improvements	2022-018	before our last review.	October	2025	Construction	2025 No	Delayed	First
			Easement acquisition in progress. City is coordinating with						
Centennial	Lone Tree Creek Trail Underpass of Arapahoe	2022-057	CDOT on possibility of conditional advertisement prior to full easement acquisition.	October	2025	Construction	2024 Yes	Delayed	Second
Centennial	Arapahoe Sidepath Improvements: I25 to Parker Rd	2022-057	Public open house scheduled for 10/29.	October		Construction	2024 Yes 2025 Yes	Delayed Delayed	First
33.1toriinai	p p	1_022_000		1000001		100110114011011	2020 100	Dolayea	1

Sponsor	Project Title	TIPID	Most Recent Status	Status Month	Status Year	Phase to Initiate		IGA Executed?	Delay Status	Delay Level
Оронзог	Colorado Blvd Multimodal Improvements: Arapahoe to Dry		most recent status	ontin	l ou.	Initiato	l oai	_xooatoa.	Grando	
Centennial	Creek	2024-023	FOR submittal anticipated Nov/Dec.	October	2025	Construction	2026	Yes	Uninitiated	None
			ROW plan submittal and FOR plan submittal anticipated by end							
Centennial	Havana/Easter Intersection Operational Improvements	2024-024	of month.	October		Construction	2026		Uninitiated	None
Commerce City	120th/US85 Interchange Improvements - Precon	2020-031	RFP for engineering expected by July 2024.	July		ROW	2022		Initiated	None
Commerce City	88th Widening: I76 to CO2 64th Corridor Study: CO2 to Quebec	2020-032	Construction ongoing. Traffic switched onto new WB lanes. CDOT - Working towards Scoping.	September	1	Construction	2025 2024		Initiated	None
Commerce City	125/Broadway Station Interchange Improvements	2022-048	Under construction.	October February		Study Construction	2024		Initiated Initiated	None First
Denver	South Platte River Trail Improvements: West Virginia to W	2016-021	Orider construction.	rebluary	2025	Construction	2022	res	milialed	FIISL
Denver	Bayaud	2022-012	Option letter executed 5/22/25.	June	2025	Construction	2023	Yes	Initiated	Second
	East Colfax Bus Rapid Transit: Civic Center Station to		CDOT - Groundbreaking ceremony planned for late August, early September at present but may shift. All design funding			CM/GC				
Denver	Yosemite	2022-031	was swapped from FHWA to FTA.	June	2024	Construction	2026	Yes	Initiated	None
	Buchtel Complete Street/Evans Intersection Improvements:		CAP 1 negotiations final 6/5; CDOT acceptance by end of			CM/GC				
Denver	University to Colorado	2022-035	June; AD anticipated June 2025.	May	2025	Construction	2025	Yes	Initiated	None
			LITE CONTRACTOR OF THE CONTRAC					.,		l
Denver	Bike/Ped Bridge over Santa Fe: Jewell to Evans Station	2022-036	NTP for construction has been issued.	September	2025	Construction	2025	Yes	Initiated	None
Denver	South Platte River Trail Improvements: Mississippi to Dartmouth - Precon	2022-037	Consultant contract out for signatures, expected to be executed soon.	September	2025	Environmental	2025	Voc	Initiated	None
Denver	Dartificutii - Frecon	2022-031	Progressing towards the completion of the 90% design/ FOR	September	2023	Environmental	2025	165	Illilialed	None
	South Platte River Trail Improvements: Bayaud to Phil		documents. The 60% Design/ FIR meeting was held with CDOT							
Denver	Milstein Park	2024-009	on August 20, 2025.	October	2025	Construction	2026	Yes	Uninitiated	None
	Alameda Underpass Improvements: Kalamath to Cherokee									
Denver	- Precon	2024-045	IGA with CDOT in development.	September	2025	Environmental	2026	No	Uninitiated	None
			Expect NTP for Construction in July. Have all clearances and a							
Denver	High Line Canal Trail Underpass at Yale	2024-046	low bidder, going through council process.	May	2025	ROW	2026	Yes	Uninitiated	None
	N. H. C. et al. D. et al.		Kicking off design early November. IGA has gone through initial review with project team/CDOT. IGA is with CAO/Contracts for							
Denver	North Central Denver Community Multimodal	2024-056	the second tier of review. After this review is complete, the IGA	October	2025	Construction	2026	No	Uninitiated	None
Denver	Improvements	2024-050	can begin the signature process.	October	2025	Construction	2020	INO	Uninitiated	None
			DEN executed a contract with Peak Consulting Group in April for Peña Design & NEPA. Project is in its Stakeholder & Public Scoping phase. DEN began implementing strategies identified in the TDM Plan in early 2025 and established an on-call							
Denver	Peña Capacity Improvements: I70 to E470 - Precon	2024-057	contract for consultant support.	October	2025	Design	2026	Yes	Initiated	None
Denver	South Platte River Trail Improvements: Mississippi to Florida	2024-058	NTP has been issued to the consultant for design of the S Platte River Trail improvements from Mississippi to Dartmouth. The Mississippi to FL is a subset of the work and construction funding has been allocated only to this section.	October	2025	Construction	2026	Voc	Uninitiated	None
Denver Streets	Tiorida	2024-056	lunding has been anocated only to this section.	Octobei	2023	Construction	2020	165	Ommidated	None
Partnership	E Colfax Mobility Benefits District	2024-064	Gathering public input through an online survey.	December	2024	TDM	2025	Yes	Initiated	None
1	County Line Capacity Improvements: Broadway to									
Douglas County	University	2020-035	NTP given and construction is underway.	September	2025	Construction	2023	Yes	Initiated	Second
	CO83 Safety Improvements: Bayou Gulch to El Paso		Region 1 is managing this project. Some improvements are							
Douglas County	County	2020-064	under design, others constructed.	July	2023	Construction	2023	Yes	Initiated	None
Davida Occide	Douglas County Transit 9 Multiss and 15 and 11 illia Charles	2000 200	Existing conditions finalized. PMT meetings are being held and	Cambanaha	0004	Chinalin	0004	V	luciti at col	Nam :
Douglas County	Douglas County Transit & Multimodal Feasibility Study	2022-069		September	2024	Study Bus Sonios	2024	res	Initiated	None
Douglas County	Douglas County Transit Pilot Projects	2024-054	Study completed in July 2025. Waiting clarity from DRCOG about MMOF funding for study and pilot project.	September	2025	Bus Service - Year 1	2026	No	Uninitiated	None
Douglas County	Douglas County Transit Find Fingeris	2024-004	The IGA is fully executed and the County is working on	Cepterriner	2025	r Gai T	2020	140	Jimilialed	INOHE
Douglas County	Colorado Blvd Bike/Ped Bridge over C470 - Precon	2024-055	consultant RFP.	September	2025	Design	2025	Yes	Delayed	First
Englewood	Oxford Station Pedestrian Bridge: Over Oxford Ave		Ad; went to bid Apr 22; \$1M high bids.	January		Construction	2021		Initiated	None
Englewood	Hampden Complete Streets: Broadway to Lafayette	2022-059	Working on obtaining temporary construction easements to finalize CDOT concurrence to ad process. Anticipated AD date December 2025.	October		Construction	2024		Delayed	Second
	Broadway Complete Streets Improvements: Hampden to		Contract has been approved by council. NTP anticipated in late	000000	2020	CONST. GOLIOIT	2024		Dolayou	3000110
Englewood	Belleview	2022-060	October.	September	2025	Construction	2024	Yes	Initiated	First
Erie	SW Weld County Transit First and Last Mile Study		Project to be cancelled by sponsor.	August		Study	2025		Uninitiated	None
Erie	I25 Interchange Study: CO52 to Erie Pkwy	2024-035	Town Attorney Reviewing Contract. Contractor approval by Council scheduled for 10.14.25.	August		Study	2025		Delayed	First
						Bus Service -				
Erie	Erie FlexRide	2024-037	Legal reviewing RFP/Contract.	July	2025	Year 1	2025	No	Delayed	First

Sponsor	Project Title	TIPID	Most Recent Status	Status Month	Status Year	Phase to Initiate	Phase IGA Year Executed?	Delay Status	Delay Level
оролоог	CO52 Intersection Safety Improvements: WCR5 to WCR7 -		most resem status						
Erie	Precon	2024-039	Town Attorney Reviewing RFP.	August	2025	Design	2025 Yes	Delayed	First
Frederick	WCR13/WCR20 Intersection Operational Improvements	2024-033		September	2025	Construction	2026 Yes	Uninitiated	None
			Coordinating with CDOT on issues that arose from 2nd FIR process. Once those issues are settled, project will move						
Golden	Colfax Complete Streets: Violet to I70	2020-026	quickly to FOR phase.	August	2025	Construction	2025 Yes	Initiated	None
			Awaiting finalization of County Dedicated lands. County Commission anticipated shortly. Expected construction in early						
Golden	US6/Heritage Interchange - Precon	2020-037	spring 2026.	October	2025	Construction	2026 Yes	Uninitiated	None
Golden	Golden Free Transit Program	2024-050	RTD processing IGA with FTA (labor sections approved). Assuming some delay due to federal government shutdown.	October	2025	Bus Service - Year 1	20225 No	Delayed	First
	Peaks to Plains Trail: CO6 from Tunnel 1 to Big Easy		Completing CDOT and FHWA procedures. Contract going to						
Jefferson County	Trailhead	2020-002	BCC for approval in coming weeks.	October	2025	Construction	2026 Yes	Uninitiated	None
Jefferson County	JC73: CO74 to Buffalo Park Operational Improvements	2020-066	The County anticipates receiving approval from Region 1 and FHWA in Sept/October of 2024. T&E will likely advertise at the end of 2024 (Nov/Dec).	May	2024	Construction	2023 Yes	Initiated	None
· ·			Still under CDOT final review. Anticipate concurrence to bid in						
Jefferson County	Jefferson County Bicycle Plan Implementation	2022-040	coming weeks.	October		Construction	2025 Yes	Delayed	First
Jefferson County	Jefferson County Traffic Camera System	2024-075	IGA received and being signed by Jeffco and CDOT.	October	2025	Construction	2025 Yes	Delayed	First
Lakewood	Wadsworth Operational Improvements: Vassar to Woodard	2022-015	Noraa concrete is contractor. Construction to begin Feb 20th	February	2024	Construction	2023 Yes	Initiated	First
Lakowood	Transfer of the second	2022 010	XCEL requiring pads to be elevated and constructed within 6" of final grade. Lakewood is scheduling contractor for this work	1 obraciy	2021	Conocidation	2020 100	initiatod	T HOC
Lakewood	Wadsworth Path Improvements: Mansfield to Bear Creek	2024-047	so XCEL can start undergrounding.	October	2025	Construction	2026 Yes	Uninitiated	None
Lakewood	W Colfax Safety Improvements: Teller to Sheridan	2024-048	Finalizing ROWPR after review and comments.	October	2025	Construction	2026 Yes	Uninitiated	None
Lakewood	Sheridan Blvd Multimodal Path: Jewell to Iowa	2024-049	ROW moving forward, environmental waiting on floodplain permit. Holding FOR submittal for ROWPR plans.	August	2025	Construction	2026 Yes	Uninitiated	None
Littleton	Mineral/Santa Fe Operational Improvements	2020-060	Bid Opening 8/7/25.	July	2025	Construction	2025 Yes	Initiated	None
Littleton	Mineral Station Area Multimodal Improvements	2022-033	Design contract amendment for preliminary & final design approved by City Council on 3/5	April	2024	Construction	2025 Yes	Uninitiated	None
Littleton	County Line Shared Use Path: Broadway to High Line Canal Trail	2022-070	FOR meeting held 4/2/25.	April	2025	Construction	2025 Yes	Delayed	First
	Mineral Multimodal Improvements: Santa Fe to Jackass		The AD date was 2/6/25 - Construction bids were opened on						
Littleton	Hill/Long Ave	2022-084	3/7/25.	July	2025	Construction	2024 Yes	Initiated	First
Littleton Littleton	Bowles Corridor Study: Sheridan to Santa Fe Broadway Signal Interconnect (Phase 2)	2024-025	IGA Executed 7/11/25.	August	2025	Study Design	2026 No 2025 Yes	Uninitiated Delayed	None First
Lone Tree	I25/Lincoln Traffic and Mobility Improvements	2024-060	Project workshop with CDOT and FHWA.	August September		Design	2023 Yes	Initiated	None
	, i		Construction underway, occasional freeway ramp closures as	·					
Lone Tree	Lone Tree Mobility Hub at Sky Ridge Station	2022-032	part of developing bus slip ramp.	September	2025	Construction	2025 Yes	Initiated	None
Lone Tree	S Havana Bikeway: RidgeGate Station to Lone Tree City Limits	2022-071	Project forwarded to CDOT/FHWA for final approval. Anticipate advertisement late October/early November.	September	2025	Construction	2025 Yes	Delayed	First
Lone Tree	I25/Lincoln Multimodal Connections	2024-053	IGA drafted and in review. Meeting scheduled with CDOT to discuss maintenance responsibilities.	October	2025	Construction	2027 No	Uninitiated	None
Longmont	St Vrain Greenway, Phase 13: CO119 to St Vrain State Park	2020-027	Received CDOT concurrence to advertise. Project advertised for construction on 7/30; bids due 9/4.	August	2025	Construction	2022 Yes	Initiated	Second
Longmont	County Line/WCR 1 Buffered Bike Lanes: 17th to CO66		Ad now planned for October 2025, due to city owned ROW delay (open space controlled).	February		Construction	2025 Yes	Delayed	First
	,		Utility stakeholder coordination has started and preliminary	. obradiy	2020	C STIGHT GOLIOTT		Joingou	150
Longmont	Longmont Main/21st Bike/Ped Improvements - Precon	2022-065	engineering will get going.	August	2025	Design	2025 Yes	Initiated	None
Longmont	WCR26 Multi-Use Trail: Union Reservoir to St Vrain State Park	2024-031	City reviewing IGA with CDOT for construction grant.	August	2025	Construction	2026 Yes	Uninitiated	None
Longmont	CO66 Multi-Use Trail: Hover to Main	2024-031	Feasibility study is underway for the analysis of a multimodal path on the south side of SH 66.	August		Construction	2026 No	Uninitiated	
3		52.003	IGA in final legal review. Expecting final IGA later this month.						
Longmont	Longmont Smart Signals to Schools	2024-074	Aug/sep council approval.	August	2025	Construction	2025 Yes	Delayed	First
Louisville	CO42 Multimodal Improvements: Empire/Lock to CO7 - Precon	2020-040	IGA Amendment scheduled for 10/21 Council approval. Continuing to work to 60%.	October	2025	ROW	2024 Yes	Initiated	First
Louisville	CO42 Bike/Ped Underpass at South St	2024-041	Evaluating alternative alignment that keeps South Street open. Likely slight delay in design. Council approval of construction IGA on 10/21/25.	October	2025	Construction	2026 No	Uninitiated	None

				Status	Status	Phase to	Phase	IGA	Delay	Delay
Sponsor	Project Title	TIPID	Most Recent Status	Month	Year	Initiate	Year	Executed?	Status	Level
			Going to Council for formal approval on 10/7. Procurement will							
Louisville	Louisville Signal Technology Upgrade	2024-073	begin after approval.	October	2025	Construction	2024	Yes	Initiated	First
Lyons	St Vrain Trail Extension: CO66 from McConnell to US36	2022-013	Active construction.	March	2025	Construction	2022		Delayed	Second
Mead	CO66/WCR7 Pedestrian Underpass	2020-029	No change, real estate acquisition ongoing.	August	2025	Construction	2024	Yes	Delayed	Second
	Downtown ADA Sidewalk Connections: Jackson, 1st,									
Nederland	Jefferson	2020-015	Issue Advertisement to Bid: Week of October 13th.	October	2025	Construction	2022	Yes	Delayed	Second
Northeast Transportation										
Connections	Creating the Commerce City Connector	2024-069	Invoice submitted to CDOT.	March		TDM	2025		Initiated	None
Parker	Parker Rd Operational Improvements: Lincoln to Pine	2020-063	Contract award process underway.	October	2023	Construction	2022	Yes	Initiated	None
Parker	Parker Rd Multi-Use Path East Side Gaps: Pine to Stroh	2022-072	Concurrence to advertise received. Bid opening on 09/04.	September	2025	Construction	2025	Yes	Initiated	None
Parker	Parker Rd/Mainstreet Operational Improvements - Precon	2024-052	CDOT scoping meeting held and consultant contract executed.	September	2025	Design	2025	Yes	Initiated	None
	L		Finishing up Brighton's analysis and approaching preliminary							4
Smart Commute	Using Data to Optimize FlexRide Services	2024-067	recommendations for Broomfield.	August	2025	TDM	2025	Yes	Initiated	None
0	McCaslin Boulevard Multiuse Path Crossing at Rock Creek	1	Contract with RockSol Consulting Group going to Town Council	0.4.1	0005	D	0000		11	N
Superior	Parkway	2024-043	for approval on 10/13/2025.	October		Design	2026		Uninitiated	None
Superior	Superior Traffic Safety and Climate Resilience	2024-082	Project Advertised.	June	2025	Construction	2024	res	Initiated	First
			60% Design. ERO did not complete environment on 30% on							
T1	404th Widowin v. Coloredo to USOS. Decom	0000 000	east side and ERO working with CDOT to fund. RAISE still		0005	DOM.	0005		D.11	F:4
Thornton	104th Widening: Colorado to US85 - Precon Thornton Multimodal Trail Study and Precon	2020-033	working on scope. Need signed environmental clearance. Public meeting at Thorntonfest - June 6.	August		ROW	2025		Delayed	First
Thornton	Thornton Multimodal Trail Study and Precon	2022-050		June	2025	Study	2023	Yes	Initiated	First
T1	400th Ave Multi Has Dath, Diversale to Ferret Circle	0000 054	Working on ROW Acquisition and back and forth with CDOT on	1	0005	0	0005		D.11	F:4
Thornton	100th Ave Multi-Use Path: Riverdale to Forest Circle	2022-051	ROW costs. Will not make bid award by September 30.	September	2025	Construction	2025	Yes	Delayed	First
Thornton	Thornton Protected Bike Facility Study	2022-052	Consultant addressing comments for final recommendations.	April	2025	Study	2023	Voc	Initiated	First
THORITOR	Thornton Flotected Bike Facility Study	2022-032	Received revised FIR plans and awaiting CDOT to schedule	Арііі	2023	Study	2023	165	Illiliated	1 1151
Thornton	124th Multimodal Improvements: Claude to Colorado	2024-015	FIR meeting.	September	2025	ROW	2026	Yes	Uninitiated	None
Thornton	Big Dry Creek Trail: 136th to 144th		Kick-off meeting by end of September.	September		Construction	2027		Uninitiated	None
monitori	Colorado Blvd Separated Bike Facility: 88th to E470 -	2021010	later on meeting 27 one or coptomizer.	Сортонност	2020	Conotraction	2027	1.00	Criminatou	TTONO
Thornton	Precon	2024-017	RFP proposals due September 12.	September	2025	Design	2027	Yes	Uninitiated	None
Thornton	Thornton Pkwy Multiuse Path: I25 to Grant	2024-018	Design underway.	September		Design	2026	Yes	Initiated	None
Thornton	Thornton Travel Time Monitoring Expansion	2024-081	All devices installed and doing close out items.	April		Construction	2024	Yes	Initiated	First
			In-person and digital promotion and marketing. Tracking							
Transportation Solutions	Station Outreach for Transit Recovery	2024-099	channels and methods. Distributing free passes.	September	2025	TDM	2025	Yes	Initiated	None
			Implemented scooter safety event. Continued promotion for Joli							
West Corridor	Welcome Kits for Sun Valley Residents	2024-066	EcoPass. Event planning for September events.	August	2025	TDM	2025	Yes	Initiated	None
			Phase 1, 41st to I-70, under construction, Phase 2, 35th to							
			41st, will be added incrementally; Awaiting contact to work on							
Wheat Ridge	Wadsworth Operations and Widening: 35th to I70	2016-020	IGA for \$4 million in CDS funding for Phase 2.	May	2023	Construction	2023	Yes	Initiated	None
	N. I. II. D. II. D. II. D. II. D. II.		Did not receive concurrence from CDOT as FHWA shut down					.,		
Wheat Ridge	Wadsworth Shared-Use Path: 32nd to 35th	2022-041	from 9/15 to 10/15. Bid project early November.	October	2025	Construction	2025	Yes	Delayed	First
What Dides	Ward Station Multimodal Aggas Improvements	2000 040	Project has been cancelled and scope and funding incorporated		2005	C	2004	V	Dalawad	Ciunt.
Wheat Ridge	Ward Station Multimodal Access Improvements	2022-042	into the Tabor St. project.	July	2025	Construction	2024	res	Delayed	First
Wheat Ridge	32nd/I-70 Bike Lanes: Wright to Zinnia	2022-073	Contract awarded. Need pre-construction conference with CDOT.	Santambar	2025	Construction	2024	Voc	Initiated	First
wheat Riuge	Tabor Street Multimodal Improvements: Clear Creek Trail	2022-073	Working on design IGA and ITB. Scope and funding expanded	September	2025	Construction	2024	168	milialed	FIISL
Wheat Ridge	to 49th Avenue	2024-040	to incorporate formal Ward Rd project.	October	2025	Environmental	2026	No	Uninitiated	None
villedt Riuge	35th Ave Multimodal Improvements: Sheridan to	2024-040	to mostporate formar vivara na project.	Colobei	2023	Liviloilileillai	2020	140	Gimilialed	TAOTIC
Wheat Ridge	Wadsworth - Precon	2024-042	Working on design IGA and ITB.	October	2025	ROW	2027	No	Uninitiated	None
	1	1-0 0 .2	1 00	3 3 3 3 3 3 3		1		1	J	1. 155