

January 2026 TIP Status Report

Sponsor	Project Title	TIPID	Most Recent Status	Status Month	Status Year	Phase to Initiate	Phase Year	IGA Executed?	Delay Status	Delay Level
Adams County	Adams County Comprehensive Safety Action Plan	2024-012	Study in progress.	October	2024	Study	2026	Yes	Initiated	None
Adams County	McKay Operational Improvements: 104th to 96th - Precon	2024-014	Consultant finalizing SOW. Waiting for CDOT's 'option' letter.	October	2025	Environmental	2026	Yes	Uninitiated	None
Arapahoe County	High Line Canal Trail Underpass at Broadway - Precon	2022-054	Task 1: Executive level meeting to discuss maintenance responsibilities so that design criteria can be established.	December	2025	ROW	2026	Yes	Uninitiated	None
Arapahoe County	Arapahoe County Transit and Micromobility Study	2022-055	Project startup and data collection.	September	2025	Study	2024	Yes	Initiated	Second
Arapahoe County	High Line Canal Trail Underpass at Colfax	2024-013	RFP for design firm selection being reviewed.	December	2025	Design	2025	Yes	Delayed	First
Arapahoe County	Easter Trail Study: Cherry Creek Trail to Parker Rd	2024-019	Mini RFP draft is being completed.	January	2026	Study	2026	Yes	Uninitiated	None
Arvada	64th Multimodal Improvements: CO93 to Virgil Way	2024-051	CDOT Contract Review.	January	2026	Construction	2027	Yes	Uninitiated	None
Aurora	Aurora Missing Sidewalk Program	2020-009	CDOT - Post FOR Working on Conditional ROW Approved 4/18/25.	June	2025	Construction	2023	Yes	Delayed	Second
Aurora	Nine Mile Station Bicycle and Pedestrian Bridge over Parker Rd.	2020-010	Design is complete and project is currently being advertised.	January	2026	Construction	2022	Yes	Initiated	None
Aurora	Parker/Quincy/Smoky Hill Intersection Operational Improvements	2020-056	Went to Ad.	October	2025	Construction	2023	Yes	Initiated	Second
Aurora	Aurora Multimodal Access Improvements	2022-045	Removing the Yale segment and returning the corresponding amount of funding. Will require an IGA amendment.	August	2025	Construction	2025	Yes	Delayed	First
Aurora	Peoria St Bridge Replacement: Over Sand Creek - Precon	2024-001	FOR anticipated Q2 2026.	January	2026	Design	2025	Yes	Initiated	None
Aurora	13th Ave Multimodal Improvements: Yosemite to High Line Canal Trail - Precon	2024-020	NTP issued to consultant.	October	2025	Design	2026	Yes	Initiated	None
Aurora	Gun Club Multimodal Capacity Improvements: Quincy to Aurora Pkwy - Precon	2024-021	RFP issued.	August	2025	Environmental	2025	Yes	Delayed	First
Aurora	I225 & Alameda Bridge Replacement - Precon	2024-022	FIR anticipated early Q2 2026.	January	2026	Design	2025	Yes	Initiated	None
Aurora	Aurora Traffic Management Center	2024-072	Finalizing the design layout and about to reach 30%. Waiting for survey to come back so that we can complete 30% and schedule the FIR.	November	2025	Construction	2026	Yes	Uninitiated	None
Aurora	Aurora Communications Infrastructure Improvements	2024-079	FIR meeting last month. CDOT ITS did not attend and still has not provided info on how many strands they have to give.	September	2025	Construction	2026	Yes	Uninitiated	None
Aurora	Aurora Traffic Signal Equipment Upgrade	2024-083	CDOT awaiting approval from FHWA before they can issue the funds to COA.	November	2025	Construction	2025	Yes	Delayed	First
Bennett	Bennett Kiowa Creek Trail	2022-046	Construction for Segment 1 is approximately 50% complete.	September	2025	Construction	2025	Yes	Initiated	None
Boulder	30th Street Complete Streets: CO119 to CO7	2022-061	NTP Given.	January	2025	Design	2024	Yes	Initiated	First
Boulder	Baseline Multimodal Improvements: 30th to Foothills	2022-062	Planning to advertise Fall 2025.	August	2025	Construction	2025	Yes	Delayed	First
Boulder	CO93/Table Mesa and Regent Intersection Improvements	2022-063	Planning to advertise end of 2025.	August	2025	Construction	2025	Yes	Delayed	First
Boulder	Arapahoe Ave Multimodal Improvements: 28th to Foothills - Precon	2022-082	Design Underway.	September	2025	Design	2025	Yes	Initiated	None
Boulder	30th St Multimodal Improvements: Colorado to Baseline	2024-026	IGA Executed/Consultant Selected.	October	2025	Design	2026	No	Uninitiated	None
Boulder	Folsom Multimodal Study: Pine to Colorado	2024-027	Project nearly completed.	August	2025	Study	2026	Yes	Initiated	None
Boulder	Boulder Communications Network and Signal System Performance Enhancement	2024-078	PO Issued to Vendor for Materials.	October	2025	Construction	2025	Yes	Initiated	None

January 2026 TIP Status Report

Sponsor	Project Title	TIPID	Most Recent Status	Status Month	Status Year	Phase to Initiate	Phase Year	IGA Executed?	Delay Status	Delay Level
Boulder County	CO7 Transit Service: Boulder to Brighton	2024-006	Preparing operator RFP with possible start of procurement process; expecting to recommend award to consultant for branding & marketing.	January	2026	Bus Service - Year 1	2026	No	Uninitiated	None
Boulder County	Boulder County Vision Zero SRTS Action Plan	2024-028	Awaiting NTP from CDOT.	January	2026	Study	2025	Yes	Delayed	First
Boulder County	Boulder Countywide Strategic Transit Plan	2024-029	In progress. First round of stakeholder meetings conducted the week of July 14.	August	2025	Study	2024	Yes	Initiated	None
Boulder County	Lafayette to Boulder Protected Bikeway Feasibility Study	2024-032	Would like to discuss deferral of funds to FY2027.	August	2025	Study	2026	No	Uninitiated	None
Boulder County	S Boulder Rd BRT Study: Broadway/Table Mesa to CO7/119th	2024-034	Preparing to award contract.	November	2025	Study	2025	Yes	Initiated	None
Boulder County	SE Boulder County SuperFlex	2024-036	Developing RFP for bus operator; flex request to DRCOG has been sent.	November	2025	Bus Service - Year 1	2026	No	Uninitiated	None
Transportation Connections	Gunbarrel On-Demand Microtransit Shuttle Service Marketing Campaign	2024-068	Boulder County should be issuing an RFP for a shuttle provider before the end of November.	October	2024	TDM	2025	Yes	Initiated	None
Transportation Connections	Senate Bill 25-161 Residential EcoPass Promotion and Support	2026-010				TDM	2026	No	Uninitiated	None
Broomfield	CO7 Corridor Multimodal Improvements: Foothills Pkwy to Brighton - Precon	2020-007	Project team met with Broomfield and Erie on Dec. 12 to confirm scopes to proceed with task order development.	December	2025	Design	2025	Yes	Initiated	None
Broomfield	Industrial Ln. Bikeway Phase 2: Bike/Ped Bridge over BNSF to US36/Flatiron Station	2020-019	Preconstruction meeting held 9/4, construction started.	September	2025	Construction	2023	Yes	Initiated	Second
Broomfield	Industrial and Nickel/Commerce Intersection Operational Improvements	2020-050	Construction underway.	May	2025	Construction	2023	Yes	Initiated	First
Broomfield	Broomfield Transit Needs Assessment & Pilot Project	2020-072	Broomfield Council received a final update and final draft and provided final feedback and guidance to project team.	October	2025	Study	2022	Yes	Initiated	Second
Broomfield	Airport Creek Trail Underpass at BNSF	2022-038	Coordination with BNSF is ongoing. Consultant preparing 60% design submittal to BNSF.	December	2025	Construction	2025	Yes	Delayed	First
Broomfield	Midway Blvd Multimodal Improvements: Lake Link Trail to Zuni - Precon	2024-044	Received CDOT comments 12/16. CCOB staff updated RFP to address the comments.	December	2025	Design	2026	Yes	Uninitiated	None
Castle Pines	I25/Happy Canyon Interchange - Precon	2022-023	Project Team has been meeting with contractors for One-on-ones. CM/GC Proposals are due 8/14.	August	2025	Environmental	2025	Yes	Initiated	None
Castle Rock	CO86/5th and Founders/Ridge Intersection Operational Improvements	2020-051	Advertise construction completion.	September	2025	Construction	2022	Yes	Initiated	Second
Castle Rock	I25/Crystal Valley New Interchange	2020-097	Package 1 - Work is substantially complete. Package 2 - Paving operations continue.	October	2025	CM/GC Construction	2026	Yes	Initiated	None
Castle Rock	5th St Operational Improvements: Woodlands to Ridge	2022-010	Rock breaking operations began in preparation for retaining wall construction. Water line construction/abandonment will begin soon.	January	2026	Construction	2023	Yes	Initiated	Second
Castle Rock	Castle Rock Industrial Tributary Trail: Plum Creek to Plum Creek Trail	2022-068	At 90% review. Still waiting for comments from CDOT and the BNSF railroad. FOR meeting with CDOT was held on December 30.	January	2026	Construction	2025	Yes	Delayed	First
CDOT Region 4	CO119 Operational Improvements: Boulder to Longmont	2020-081	CP 1 is underway. CP 2 was issued NTP on 8/12/2025. CP 2 was awarded to Kraemer North America. CP 3 new 30% design is completed. The revised FIR meeting 9/11/2025.	September	2025	CM/GC Construction	2025	Yes	Initiated	None
CDOT Region 4	CO7/95th Intersection Improvements	2022-018	Draft FOR design plans are under review. We have offers out on properties. Utility relocation is in progress.	January	2026	Construction	2025	No	Delayed	First

January 2026 TIP Status Report

Sponsor	Project Title	TIPID	Most Recent Status	Status Month	Status Year	Phase to Initiate	Phase Year	IGA Executed?	Delay Status	Delay Level
Centennial	Lone Tree Creek Trail Underpass of Arapahoe	2022-057	Construction bid advertised, bids planned to be open 2/6/26.	January	2026	Construction	2024	Yes	Initiated	Second
Centennial	Arapahoe Sidepath Improvements: I25 to Parker Rd	2022-058	FOR review planned for early 2026 as additional potholing informs the structural design.	December	2025	Construction	2025	Yes	Delayed	First
Centennial	Colorado Blvd Multimodal Improvements: Arapahoe to Dry Creek	2024-023	Design team continues to address FOR comments.	January	2026	Construction	2026	Yes	Uninitiated	None
Centennial	Havana/Easter Intersection Operational Improvements	2024-024	Design Team continues to address FOR Comments. ROW Plan Approved and ROW / Easements being acquired.	January	2026	Construction	2026	Yes	Uninitiated	None
Commerce City	88th Widening: I76 to CO2	2020-032	Construction ongoing. Traffic switched onto new WB lanes.	September	2025	Construction	2025	Yes	Initiated	None
Community Cycles	Increasing Bicycle Commuting in Boulder through Individualized Marketing	2026-012	No update provided.	No update.	No update.	TDM	2026	No	Uninitiated	None
Commuting Solutions	Community-Based Strategies to Support Transportation Demand Management Implementation in Broomfield	2026-009	No update provided.	No update.	No update.	TDM	2026	No	Uninitiated	None
Denver	South Platte River Trail Improvements: West Virginia to W Bayaud	2022-012	Option letter executed 5/22/25.	June	2025	Construction	2023	Yes	Initiated	Second
Denver	East Colfax Bus Rapid Transit: Civic Center Station to Yosemite	2022-031	Construction is currently in Segments 1 & 2 from Broadway to Colorado with the current Phase slated to complete in Spring of 2026.	December	2025	CM/GC Construction	2026	Yes	Initiated	None
Denver	Buchtel Complete Street/Evans Intersection Improvements: University to Colorado	2022-035	CAP 1 negotiations final 6/5; CDOT acceptance by end of June; AD anticipated June 2025.	May	2025	CM/GC Construction	2025	Yes	Initiated	None
Denver	Bike/Ped Bridge over Santa Fe: Jewell to Evans Station	2022-036	NTP for construction has been issued.	September	2025	Construction	2025	Yes	Initiated	None
Denver	South Platte River Trail Improvements: Mississippi to Dartmouth - Precon	2022-037	Consultants are in the data collection phase.	December	2025	Environmental	2025	Yes	Initiated	None
Denver	South Platte River Trail Improvements: Bayaud to Phil Milstein Park	2024-009	90& design is progressing.	December	2025	Construction	2026	Yes	Uninitiated	None
Denver	Alameda Underpass Improvements: Kalamath to Cherokee - Precon	2024-045	Construction started in August 2025, Jalisco International Inc was selected as the contractor.	December	2025	Environmental	2026	No	Uninitiated	None
Denver	High Line Canal Trail Underpass at Yale	2024-046	Expect NTP for Construction in July. Have all clearances and a low bidder, going through council process.	May	2025	ROW	2026	Yes	Uninitiated	None
Denver	North Central Denver Community Multimodal Improvements	2024-056	The IGA is in review round #2 with CAO and will go to the council approval/signature process pending no issues during the review.	December	2025	Construction	2026	No	Uninitiated	None
Denver	Peña Capacity Improvements: I70 to E470 - Precon	2024-057	DEN is conducting interviews with key stakeholders and is currently preparing materials for the first public open house in late January.	December	2025	Design	2026	Yes	Initiated	None
Denver	South Platte River Trail Improvements: Mississippi to Florida	2024-058	NTP has been issued to the consultant for design of the improvements from Mississippi to Dartmouth. The Mississippi to FL is a subset of the work and construction funding has been allocated only to this section.	October	2025	Construction	2026	Yes	Uninitiated	None
Denver Regional Mobility and Access Council	Multimodal Travel Training	2026-011	Implementation plan finalized. DRMAC staff and contractors trained, curriculum enhancement underway, outreach planning initiated. DRMAC has not yet received the IGA.	January	2026	TDM	2026	No	Uninitiated	None
Denver Streets Partnership	E Colfax Mobility Benefits District	2024-064	Gathering public input through an online survey.	December	2024	TDM	2025	Yes	Initiated	None
Douglas County	County Line Capacity Improvements: Broadway to University	2020-035	NTP given and construction is underway.	September	2025	Construction	2023	Yes	Initiated	Second
Douglas County	CO83 Safety Improvements: Bayou Gulch to El Paso County	2020-064	Region 1 is managing this project. Some improvements are under design, others constructed.	July	2023	Construction	2023	Yes	Initiated	None
Douglas County	Douglas County Transit Pilot Projects	2024-054	Received FY26 award letters from CDOT. Waiting on executed IGAs while preparing procurement documents and draft RFP for service.	January	2026	Bus Service - Year 1	2026	No	Uninitiated	None
Douglas County	Colorado Blvd Bike/Ped Bridge over C470 - Precon	2024-055	Waiting on CDOT concurrence, the County is ready to release RFP by Feb 1 and give NTP for design by May 1, 2026.	January	2026	Design	2025	Yes	Delayed	First

January 2026 TIP Status Report

Sponsor	Project Title	TIPID	Most Recent Status	Status Month	Status Year	Phase to Initiate	Phase Year	IGA Executed?	Delay Status	Delay Level
Downtown Denver Partnership	Let's Go! Downtown Denver Outreach Campaign	2026-013	No update provided.	No update.		TDM	2026	No	Uninitiated	None
Englewood	Hampden Complete Streets: Broadway to Lafayette	2022-059	Applying for ROW conditional clearance through CDOT. Anticipating February Ad date.	January	2026	Construction	2024	Yes	Delayed	Second
Englewood	Broadway Complete Streets Improvements: Hampden to Bellevue	2022-060	Contract has been approved by council. NTP anticipated in late October.	September	2025	Construction	2024	Yes	Initiated	First
Erie	I25 Interchange Study: CO52 to Erie Pkwy	2024-035	Task 1 underway.	January	2026	Study	2025	Yes	Initiated	First
Erie	Erie FlexRide	2024-037	Contractor selected for operations; negotiating price.	January	2026	Bus Service - Year 1	2025	No	Delayed	First
Erie	CO52 Intersection Safety Improvements: WCR5 to WCR7 - Precon	2024-039	PM change: CDOT to lead project. RFP ready for release.	January	2026	Design	2025	Yes	Delayed	First
Frederick	WCR13/WCR20 Intersection Operational Improvements	2024-033	Consultant and Property Appraisal 3rd Party review complete. ROW and TCE FMV offer letters sent.	December	2025	Construction	2026	Yes	Uninitiated	None
Golden	Colfax Complete Streets: Violet to I70	2020-026	Coordinating with CDOT issues that arose from the 2nd FIR process. Once those are settled, project will move to FOR phase.	August	2025	Construction	2025	Yes	Initiated	None
Golden	US6/Heritage Interchange - Precon	2020-037	Easements are near completion and approval by County Commission. CMGC Contractor prepared for construction in early spring.	January	2026	Construction	2026	Yes	Uninitiated	None
Golden	Golden Free Transit Program	2024-050	Awaiting final IGA document to process for City Council approval. Have been bugging them for months with no response.	January	2026	Bus Service - Year 1	2025	No	Delayed	First
Jefferson County	Peaks to Plains Trail: CO6 from Tunnel 1 to Big Easy Trailhead	2020-002	Contract has been signed by CEI. Hearing with BCC 12/16 for final approvals.	December	2025	Construction	2026	Yes	Uninitiated	None
Jefferson County	Jefferson County Bicycle Plan Implementation	2022-040	IGA amendment being executed. Final step to receive concurrence from CDOT.	December	2025	Construction	2025	Yes	Delayed	First
Jefferson County	Jefferson County Traffic Camera System	2024-075	IGA BCC Hearing 12/16. Final step for fully executed IGA with CDOT.	December	2025	Construction	2025	Yes	Delayed	First
Lakewood	Wadsworth Path Improvements: Mansfield to Bear Creek	2024-047	Obtaining new easement as Denver Water rejected plan and profile as not enough clearance to their major water line.	November	2025	Construction	2026	Yes	Uninitiated	None
Lakewood	W Colfax Safety Improvements: Teller to Sheridan	2024-048	Phase 1 substantially complete. Phase 2 has started ROW appraisal process.	January	2026	Construction	2026	Yes	Initiated	None
Lakewood	Sheridan Blvd Multimodal Path: Jewell to Iowa	2024-049	ROW moving forward, environmental waiting on floodplain permit. Holding FOR submittal for ROWPR plans.	August	2025	Construction	2026	Yes	Uninitiated	None
Littleton	Mineral/Santa Fe Operational Improvements	2020-060	Bid Opening 8/7/25.	July	2025	Construction	2025	Yes	Initiated	None
Littleton	Mineral Station Area Multimodal Improvements	2022-033	FIR meeting held 9/24/25.	November	2025	Construction	2025	Yes	Uninitiated	None
Littleton	County Line Shared Use Path: Broadway to High Line Canal Trail	2022-070	Final design modifications to minimize ROW impacts.	November	2025	Construction	2025	Yes	Delayed	First
Littleton	Mineral Multimodal Improvements: Santa Fe to Jackass Hill/Long Ave	2022-084	The AD date was 2/6/25 - Construction bids were opened on 3/7/25.	July	2025	Construction	2024	Yes	Initiated	First
Littleton	Bowles Corridor Study: Sheridan to Santa Fe	2024-025	Preparing content to submit to CDOT for IGA.	November	2025	Study	2026	No	Uninitiated	None
Littleton	Broadway Signal Interconnect (Phase 2)	2024-080	Finalizing RFP for anticipated publication in December.	November	2025	Construction	2025	Yes	Delayed	First
Lone Tree	Lone Tree Mobility Hub at Sky Ridge Station	2022-032	Construction underway, occasional freeway ramp closures as part of developing bus slip ramp.	September	2025	Construction	2025	Yes	Initiated	None
Lone Tree	S Havana Bikeway: RidgeGate Station to Lone Tree City Limits	2022-071	Bids opened, working on concurrence with CDOT. Anticipate notice of award later this month.	January	2026	Construction	2025	Yes	Initiated	First
Lone Tree	I25/Lincoln Multimodal Connections	2024-053	Finalizing design scope of work and drafting a CMGC RFP for review with funding partners.	January	2026	Construction	2027	No	Uninitiated	None
Longmont	St Vrain Greenway, Phase 13: CO119 to St Vrain State Park	2020-027	Under active construction and 10% complete. Project on schedule and budget.	January	2026	Construction	2022	Yes	Initiated	Second
Longmont	County Line/WCR 1 Buffered Bike Lanes: 17th to CO66	2022-009	Acquisition of temporary easements is in-progress along with resolution of utility conflicts.	November	2025	Construction	2025	Yes	Delayed	First
Longmont	Longmont Main/21st Bike/Ped Improvements - Precon	2022-065	FIR plans in review. Design to continue after meeting mid-December.	December	2025	Design	2025	Yes	Initiated	None
Longmont	WCR26 Multi-Use Trail: Union Reservoir to St Vrain State Park	2024-031	Construction IGA signed. Coordinating with Xcel gas for relocation ahead of construction start.	January	2026	Construction	2026	Yes	Uninitiated	None
Longmont	CO66 Multi-Use Trail: Hover to Main	2024-038	Feasibility study is underway for the analysis of a multimodal path on the south side of SH 66.	August	2025	Construction	2026	No	Uninitiated	None
Longmont	Longmont Smart Signals to Schools	2024-074	Sole Source Purchase for Traffic Detection Equipment Issued. Purchasing creating IFB for PTZ Camera Bid.	January	2026	Construction	2025	Yes	Delayed	Second
Louisville	CO42 Multimodal Improvements: Empire/Lock to CO7 - Precon	2020-040	Initial design data, including survey, traffic counts and Multimodal concepts are being developed.	January	2026	ROW	2024	Yes	Initiated	First
Louisville	CO42 Bike/Ped Underpass at South St	2024-041	Following additional vetting, one general underpass option is being developed for presentation to the public in late February.	January	2026	Construction	2026	No	Uninitiated	None

January 2026 TIP Status Report

Sponsor	Project Title	TIPID	Most Recent Status	Status Month	Status Year	Phase to Initiate	Phase Year	IGA Executed?	Delay Status	Delay Level
Louisville	Louisville Signal Technology Upgrade	2024-073	Payment for AM Signal Material has been made, part of Econolite payment has been made. Material testing is ongoing.	January	2026	Construction	2024	Yes	Initiated	First
Lyons	St Vrain Trail Extension: CO66 from McConnell to US36	2022-013	Active construction.	March	2025	Construction	2022	Yes	Delayed	Second
Mead	CO66/WCR7 Pedestrian Underpass	2020-029	No change. One property scheduled for closing January 14. One property acquisition remaining.	January	2026	Construction	2024	Yes	Delayed	Second
Nederland	Downtown ADA Sidewalk Connections: Jackson, 1st, Jefferson	2020-015	Finalize ROW TEs. Gain project approval for concurrence to bid.	January	2026	Construction	2022	Yes	Delayed	Second
Northeast Transportation Connections	Creating the Commerce City Connector	2024-069	Invoice submitted to CDOT.	March	2025	TDM	2025	Yes	Initiated	None
Northeast Transportation Connections	Northeast Denver Mobility Hub Study	2026-008	No update provided.	No update.	No update.	TDM	2026	No	Uninitiated	None
Parker	Parker Rd Multi-Use Path East Side Gaps: Pine to Stroh	2022-072	Concurrence to advertise received. Bid opening set for 09/04.	September	2025	Construction	2025	Yes	Initiated	None
Parker	Parker Rd/Mainstreet Operational Improvements - Precon	2024-052	CDOT scoping meeting held and consultant contract executed.	September	2025	Design	2025	Yes	Initiated	None
Smart Commute	Using Data to Optimize FlexRide Services	2024-067	Finishing up Brighton's analysis and approaching preliminary recommendations for Broomfield.	August	2025	TDM	2025	Yes	Initiated	None
Superior	McCaslin Boulevard Multiuse Path Crossing at Rock Creek Parkway	2024-043	Design Engineer and Construction Manager procured – Contract with RockSol Consulting Group going for approval on 10/13/2025.	October	2025	Design	2026	Yes	Uninitiated	None
Superior	Superior Traffic Safety and Climate Resilience	2024-082	Project Advertised.	June	2025	Construction	2024	Yes	Initiated	First
Thornton	104th Widening: Colorado to US85 - Precon	2020-033	Working on 100% Plans. Roper meeting planned for late January. ERO preparing for environmental clearance.	January	2026	ROW	2025	Yes	Delayed	First
Thornton	Thornton Multimodal Trail Study and Precon	2022-050	Met with CDOT on scoping.	January	2026	Study	2023	Yes	Initiated	First
Thornton	100th Ave Multi-Use Path: Riverdale to Forest Circle	2022-051	Test holes for realigned storm pipe. Revised plans early February. Have the easements acquired.	January	2026	Construction	2025	Yes	Delayed	First
Thornton	Thornton Protected Bike Facility Study	2022-052	Consultant addressing comments for final recommendations.	April	2025	Study	2023	Yes	Initiated	First
Thornton	124th Multimodal Improvements: Claude to Colorado	2024-015	Consultant working on 90% plans with CDOT submittal the end of January.	January	2026	ROW	2026	Yes	Uninitiated	None
Thornton	Big Dry Creek Trail: 136th to 144th	2024-016	Schedule may be slipping but working to avoid.	January	2026	Construction	2026	Yes	Uninitiated	None
Thornton	Colorado Blvd Separated Bike Facility: 88th to E470 - Precon	2024-017	Met with CDOT on scope change and ok with going with 30% plans.	January	2026	Design	2027	Yes	Uninitiated	None
Thornton	Thornton Pkwy Multiuse Path: I25 to Grant	2024-018	Still working on ROW.	January	2026	Design	2026	Yes	Uninitiated	None
Thornton	Thornton Travel Time Monitoring Expansion	2024-081	All devices installed and doing close out items.	April	2025	Construction	2024	Yes	Initiated	First
Transportation Solutions	Station Outreach for Transit Recovery	2024-099	In-person and digital promotion and marketing. Tracking channels and methods. Distributing free passes.	September	2025	TDM	2025	Yes	Initiated	None
Transportation Solutions	Developer Transportation Demand Management and Tenant Engagement	2026-007	Finishing our final project impact and CMAQ reports for our set-aside.	January	2026	TDM	2026	No	Uninitiated	None
West Corridor	Welcome Kits for Sun Valley Residents	2024-066	Implemented scooter safety event. Continued promotion for Joli EcoPass. Event planning for September events.	August	2025	TDM	2025	Yes	Initiated	None
Wheat Ridge	Wadsworth Shared-Use Path: 32nd to 35th	2022-041	Bids due January 29th.	January	2026	Construction	2025	Yes	Initiated	First
Wheat Ridge	Ward Station Multimodal Access Improvements	2022-042	Project has been cancelled and funding has been returned to DRCOG.	July	2025	Construction	2024	Yes	Delayed	First
Wheat Ridge	32nd/I-70 Bike Lanes: Wright to Zinnia	2022-073	Contract awarded. Need pre-construction conference with CDOT.	September	2025	Construction	2024	Yes	Initiated	First
Wheat Ridge	Tabor Street Multimodal Improvements: Clear Creek Trail to 49th Avenue	2024-040	IGA not complete, CDOT waiting for DRCOG final TIP schedule.	January	2026	Environmental	2026	No	Uninitiated	None
Wheat Ridge	35th Ave Multimodal Improvements: Sheridan to Wadsworth - Precon	2024-042	IGA completed, scheduled for council January 26th.	January	2026	Environmental	2026	No	Uninitiated	None