

July 2025 Project Status Report

| Sponsor | Project Title | TIPID | Most Recent Status | Status Month | Status Year | Phase to Initiate | Phase Year | IGA Executed? | Delay Status | Delay Level |
|-----------------|--|----------|---|--------------|-------------|-------------------|------------|---------------|--------------|-------------|
| Adams County | Adams County Comprehensive Safety Action Plan | 2024-012 | Study in progress. | October | 2024 | Study | 2025 | Yes | Initiated | None |
| Adams County | McKay Operational Improvements: 104th to 96th - Precon | 2024-014 | RFP open, closes July 25th. | July | 2025 | Design | 2024 | Yes | Delayed | Second |
| Arapahoe County | Dry Creek Operational Improvements: I25 to Inverness Dr East | 2020-057 | Substantial Completion given. Working on Landscaping and punch list. | May | 2025 | Construction | 2022 | Yes | Initiated | Second |
| Arapahoe County | Parker Rd Multimodal Transportation and Safety Study: Mississippi to Hampden | 2020-070 | Moving forward with further development of 4 projects. | May | 2025 | Study | 2022 | Yes | Initiated | None |
| Arapahoe County | High Line Canal Trail Underpass at Broadway - Precon | 2022-054 | Task 1: Data Collection proceeding. | May | 2025 | Environmental | 2025 | No | Uninitiated | None |
| Arapahoe County | Arapahoe County Transit and Micromobility Study | 2022-055 | IGA is executed. | July | 2025 | Study | 2024 | Yes | Delayed | First |
| Arapahoe County | High Line Canal Trail Underpass at Colfax | 2024-013 | RFP for design firm selection being drafted. | May | 2025 | Design | 2025 | No | Uninitiated | None |
| Arapahoe County | Easter Trail Study: Cherry Creek Trail to Parker Rd | 2024-019 | County shortlist/on-call has been completed. Selection of firm for study to proceed in June. | May | 2025 | Study | 2026 | No | Uninitiated | None |
| Arvada | 64th Multimodal Improvements: CO93 to Virgil Way | 2024-051 | Revise RFP. | June | 2025 | Design | 2026 | Yes | Uninitiated | None |
| Aurora | Aurora Missing Sidewalk Program | 2020-009 | CDOT - Post FOR Working on Conditional ROW Approved 4/18/25. | June | 2025 | Construction | 2023 | Yes | Delayed | Second |
| Aurora | Nine Mile Station Bicycle and Pedestrian Bridge over Parker Rd. | 2020-010 | Working on redesign. | February | 2025 | Construction | 2022 | Yes | Initiated | None |
| Aurora | Parker/Quincy/Smoky Hill Intersection Operational Improvements | 2020-056 | CDOT - Received all clearances except ROW, this was delayed due to getting an agreement with the Army Corp signed. Anticipate Advertisement by end of July / early August. | June | 2025 | Construction | 2023 | Yes | Delayed | Second |
| Aurora | Smith Rd Multimodal Improvements: Peoria to Powhaton - Precon | 2022-044 | CDOT - Design Phase initiated. IGA and Option letter have been executed. Consultant Design Contract executed. Scoping meeting held 10/26/2023. Currently working towards FIR. | October | 2024 | Design | 2024 | Yes | Initiated | None |
| Aurora | Aurora Multimodal Access Improvements | 2022-045 | CDOT - holding ROWPR meeting 07/10/25. Do NOT anticipate advertising before September 2025. | June | 2025 | Construction | 2025 | Yes | Uninitiated | None |
| Aurora | Aurora Multimodal Transportation Master Plan | 2022-056 | Wrapping up April 2025 engagement. Preparing to refine multimodal networks based on public and staff feedback. | April | 2025 | Study | 2025 | Yes | Initiated | None |
| Aurora | Peoria St Bridge Replacement: Over Sand Creek - Precon | 2024-001 | CDOT - Design NTP and scoping meeting held October 2024. | June | 2025 | Design | 2025 | Yes | Initiated | None |
| Aurora | 13th Ave Multimodal Improvements: Yosemite to High Line Canal Trail - Precon | 2024-020 | Design NTP May 2025. No scoping meeting. | June | 2025 | Design | 2025 | Yes | Uninitiated | None |
| Aurora | Gun Club Multimodal Capacity Improvements: Quincy to Aurora Pkwy - Precon | 2024-021 | CDOT - Waiting to review Design RFP, No scoping meeting, NTP not given. | June | 2025 | Environmental | 2025 | Yes | Uninitiated | None |
| Aurora | I225 & Alameda Bridge Replacement - Precon | 2024-022 | CDOT - Contract Executed with Jacobs Engineering, City of Aurora gave written notice to proceed on 04/02/2025. Scoping meeting occurred during contract pricing negotiations. | June | 2025 | Design | 2025 | Yes | Initiated | None |
| Aurora | Aurora Traffic Management Center | 2024-072 | Need to set up kick-off meeting with CDOT, DRCOG, consultant. | March | 2025 | Construction | 2026 | Yes | Uninitiated | None |
| Aurora | Aurora Communications Infrastructure Improvements | 2024-079 | Meeting with CDOT ITS 1/29/25. Need info on fiber from CDOT ITS to move forward with design. | January | 2025 | Construction | 2026 | Yes | Uninitiated | None |
| Aurora | Aurora Traffic Signal Equipment Upgrade | 2024-083 | CDOT - Progress meeting held with CoA 5/22/25 to outline FIR/FOR process. SEA has been submitted and CoA is working with ITS to lease fiber optic strands. | June | 2025 | Construction | 2025 | Yes | Uninitiated | None |
| Bennett | I70/CO79 Eastbound Ramp Improvements | 2020-053 | Paving operations have been completed, and we have moved into the site work. | September | 2023 | Construction | 2021 | Yes | Initiated | First |
| Bennett | Bennett Kiowa Creek Trail | 2022-046 | Nearing the issuance of the NTP. Environmental pre-construction meeting was held. Change order for additional design fees approved and CDOT has adjusted option letter. | July | 2025 | Construction | 2025 | Yes | Initiated | None |
| Boulder | 30th Street Complete Streets: CO119 to CO7 | 2022-061 | NTP Given. | January | 2025 | Design | 2024 | Yes | Initiated | First |
| Boulder | Baseline Multimodal Improvements: 30th to Foothills | 2022-062 | FOR meeting scheduled for Spring 2025. | January | 2025 | Design | 2023 | Yes | Initiated | First |
| Boulder | CO93/Table Mesa and Regent Intersection Improvements | 2022-063 | FIR meeting scheduled for Jan 2025. | October | 2024 | Construction | 2025 | Yes | Uninitiated | None |

| Sponsor | Project Title | TIPID | Most Recent Status | Status Month | Status Year | Phase to Initiate | Phase Year | IGA Executed? | Delay Status | Delay Level |
|------------------------------------|--|----------|---|--------------|-------------|----------------------|------------|---------------|--------------|-------------|
| Boulder | Arapahoe Ave Multimodal Improvements: 28th to Foothills - Precon | 2022-082 | IGA has been executed and NTP has been issued. | June | 2025 | Design | 2025 | Yes | Uninitiated | None |
| Boulder | 30th St Multimodal Improvements: Colorado to Baseline | 2024-026 | IGA Still in Process. | October | 2024 | Design | 2026 | No | Uninitiated | None |
| Boulder | Folsom Multimodal Study: Pine to Colorado | 2024-027 | Contract Issued, Design Underway. | January | 2025 | Study | 2026 | No | Uninitiated | None |
| Boulder | Boulder Communications Network and Signal System Performance Enhancement | 2024-078 | CDOT - Grant awaiting CDOT signatures. | June | 2025 | Construction | 2024 | Yes | Delayed | Second |
| Boulder County | CO7 Transit Service: Boulder to Brighton | 2024-006 | Have held first transit subcommittee meeting for CO7 to refine bus stops that will be included in starter service. | December | 2024 | Bus Service - Year 1 | 2026 | No | Uninitiated | None |
| Boulder County | Boulder County Vision Zero SRTS Action Plan | 2024-028 | Received 3 responses and conducting selection interviews on 7/24 & 7/25. | July | 2025 | Study | 2025 | Yes | Uninitiated | None |
| Boulder County | Boulder Countywide Strategic Transit Plan | 2024-029 | Contract executed 6/18/25, kick off meeting 7/14/25. | July | 2025 | Study | 2024 | Yes | Initiated | None |
| Boulder County | Lafayette to Boulder Protected Bikeway Feasibility Study | 2024-032 | No update. | N/A | 2025 | Study | 2026 | No | Uninitiated | None |
| Boulder County | S Boulder Rd BRT Study: Broadway/Table Mesa to CO7/119th | 2024-034 | RFQ proposals due 07/11/25 with selection of consultant in August 2025. | July | 2025 | Study | 2025 | No | Uninitiated | None |
| Boulder County | SE Boulder County SuperFlex | 2024-036 | Weighing options and preparing alternative/potential project budget without MMOF funds. | July | 2025 | Bus Service - Year 1 | 2025 | No | Uninitiated | None |
| Boulder Transportation Connections | Gunbarrel On-Demand Microtransit Shuttle Service Marketing Campaign | 2024-068 | Working with Boulder County, RTD and other partners to implement the GB shuttle project. | October | 2024 | TDM | 2025 | Yes | Initiated | None |
| Broomfield | CO7 Corridor Multimodal Improvements: Foothills Pkwy to Brighton - Precon | 2020-007 | CDOT - IGA Amendment #1 executed in July 2024. NTP issued in March 2025. | June | 2025 | Design | 2025 | Yes | Initiated | None |
| Broomfield | Industrial Ln. Bikeway Phase 2: Bike/Ped Bridge over BNSF to US36/Flatiron Station | 2020-019 | Awaiting CDOT Concurrence to Advertise. | March | 2025 | Construction | 2023 | Yes | Initiated | Second |
| Broomfield | Industrial and Nickel/Commerce Intersection Operational Improvements | 2020-050 | Contractor scheduling construction start. | March | 2025 | Construction | 2023 | Yes | Initiated | First |
| Broomfield | Broomfield Transit Needs Assessment & Pilot Project | 2020-072 | Study continues. Existing Conditions complete, moving into recommendations. | February | 2025 | Study | 2022 | Yes | Initiated | Second |
| Broomfield | Broomfield FlexRide | 2020-076 | Grant expected to end in Sept 2024, RTD to retain all expanded services in operation. | August | 2024 | Bus Service - Year 3 | 2024 | Yes | Initiated | None |
| Broomfield | Airport Creek Trail Underpass at BNSF | 2022-038 | CDOT - FIR held 5/21/25. | June | 2025 | Construction | 2025 | Yes | Uninitiated | None |
| Broomfield | Midway Blvd Multimodal Improvements: Lake Link Trail to Zuni - Precon | 2024-044 | No update. | N/A | 2025 | Design | 2026 | No | Uninitiated | None |
| Castle Pines | I25/Happy Canyon Interchange - Precon | 2022-023 | Advertising RFP for CM/GC, preparing for FIR in August. | June | 2025 | Environmental | 2025 | Yes | Initiated | None |
| Castle Pines | I25/Castle Pines Pkwy Bike/Ped Overpass | 2022-067 | CDOT - Castle Pines working through next steps in design, so project is "on hold" until those decisions finalized. | October | 2024 | Design | 2024 | Yes | Initiated | None |
| Castle Rock | CO86/5th and Founders/Ridge Intersection Operational Improvements | 2020-051 | Substantial and construction completion is expected to be issued to the contractor. | May | 2025 | Construction | 2022 | Yes | Initiated | First |
| Castle Rock | I25/Crystal Valley New Interchange | 2020-097 | Package 1 - Work is substantially complete. Package 2 - Continue MSE wall construction. | July | 2025 | CM/GC Construction | 2025 | Yes | Initiated | None |
| Castle Rock | 5th St Operational Improvements: Woodlands to Ridge | 2022-010 | Will open construction bids on 7/16/25, then work through CDOT LA to gain concurrence to award. | July | 2025 | Construction | 2023 | Yes | Initiated | Second |
| Castle Rock | Castle Rock Industrial Tributary Trail: Plum Creek to Plum Creek Trail | 2022-068 | Resubmitting to BNSF at the end of this week. | July | 2025 | Construction | 2025 | Yes | Uninitiated | None |
| CDOT | Federal Blvd Bus Rapid Transit: Englewood Station to Wagon Road Park-n-Ride - Precon | 2024-008 | In NEPA. | July | 2025 | Design | 2025 | No | Uninitiated | None |
| CDOT Region 4 | CO119 Operational Improvements: Boulder to Longmont | 2020-081 | Construction of Package 1 is underway. Left Hand Creek CLOMR is in progress. Fourmile Canyon Creek CLOMR submittal planned for August 2025. CP 2 was officially awarded to Kraemer North America. CP 3 (CO 119 and Hover intersection) new 30% design begins June 2025. | July | 2025 | CM/GC Construction | 2025 | Yes | Initiated | None |
| CDOT Region 4 | CO7/95th Intersection Improvements | 2022-018 | Behind schedule due to difficulty with drainage design and coordination with local stakeholders. | February | 2025 | Construction | 2025 | No | Uninitiated | None |
| CDOT Region 4 | US287 and CO7 Advance Detection Expansion | 2024-076 | No update. | N/A | 2025 | Procurement | 2025 | No | Uninitiated | None |
| Centennial | Lone Tree Creek Trail Underpass of Arapahoe | 2022-057 | Ad set being reviewed by CDOT. | July | 2025 | Construction | 2024 | Yes | Delayed | Second |

| Sponsor | Project Title | TIPID | Most Recent Status | Status Month | Status Year | Phase to Initiate | Phase Year | IGA Executed? | Delay Status | Delay Level |
|----------------------------|---|----------|---|--------------|-------------|----------------------|------------|---------------|--------------|-------------|
| Centennial | Arapahoe Sidepath Improvements: I25 to Parker Rd | 2022-058 | CDOT IGA Amendment #1 executed for increased funding. Top part of CDOT Form 128 CatEx signed. | July | 2025 | Construction | 2025 | Yes | Uninitiated | None |
| Centennial | Colorado Blvd Multimodal Improvements: Arapahoe to Dry Creek | 2024-023 | Utility coordination meetings taking place (Telecom, Fiber, Water, Stormwater). CLOMR being prepared for review. | July | 2025 | Construction | 2026 | Yes | Uninitiated | None |
| Centennial | Havana/Easter Intersection Operational Improvements | 2024-024 | CDOT FIR meeting scheduled for 7/22. | July | 2025 | Construction | 2026 | Yes | Uninitiated | None |
| Commerce City | 120th/US85 Interchange Improvements - Precon | 2020-031 | RFP for engineering expected by July 2024. | July | 2024 | ROW | 2022 | Yes | Initiated | None |
| Commerce City | 88th Widening: I76 to CO2 | 2020-032 | Construction underway. | May | 2025 | Construction | 2025 | Yes | Initiated | None |
| Commerce City | 64th Corridor Study: CO2 to Quebec | 2022-048 | CDOT - Working towards Scoping. | October | 2024 | Study | 2024 | Yes | Initiated | None |
| Denver | I25/Broadway Station Interchange Improvements | 2016-021 | Under construction. | February | 2025 | Construction | 2022 | Yes | Initiated | First |
| Denver | South Platte River Trail Improvements: West Virginia to W Bayaud | 2022-012 | Option letter executed 5/22/25. | June | 2025 | Construction | 2023 | Yes | Initiated | Second |
| Denver | East Colfax Bus Rapid Transit: Civic Center Station to Yosemite | 2022-031 | Under construction. | June | 2024 | CM/GC Construction | 2026 | Yes | Initiated | None |
| Denver | Buchtel Complete Street/Evans Intersection Improvements: University to Colorado | 2022-035 | CAP 1 negotiations final 6/5; CDOT acceptance by end of June; AD anticipated June 2025. | May | 2025 | CM/GC Construction | 2025 | Yes | Uninitiated | None |
| Denver | Bike/Ped Bridge over Santa Fe: Jewell to Evans Station | 2022-036 | Construction Agreement is being developed by Denver Contracts. Targeting late June, early June NTP. | May | 2025 | Construction | 2025 | Yes | Initiated | None |
| Denver | South Platte River Trail Improvements: Mississippi to Dartmouth - Precon | 2022-037 | Processing contract through council, expect option letter soon. | June | 2025 | Environmental | 2025 | Yes | Initiated | None |
| Denver | South Platte River Trail Improvements: Bayaud to Phil Milstein Park | 2024-009 | FIR documents will be submitted this week, FIR meeting to be scheduled. | July | 2025 | Construction | 2026 | Yes | Uninitiated | None |
| Denver | Alameda Underpass Improvements: Kalamath to Cherokee - Precon | 2024-045 | Budgeting struggles for 25/26 local work. | June | 2025 | Environmental | 2026 | No | Uninitiated | None |
| Denver | High Line Canal Trail Underpass at Yale | 2024-046 | Expect NTP for Construction in July. Have all clearances and a low bidder, going through council process. | May | 2025 | ROW | 2026 | Yes | Uninitiated | None |
| Denver | North Central Denver Community Multimodal Improvements | 2024-056 | Preconstruction / planning work underway with contractor. | June | 2025 | Construction | 2026 | No | Uninitiated | None |
| Denver | Peña Capacity Improvements: I70 to E470 - Precon | 2024-057 | Consultant contract executed, held kick-off with CDOT. | May | 2025 | Environmental | 2025 | Yes | Initiated | None |
| Denver | South Platte River Trail Improvements: Mississippi to Florida | 2024-058 | Negotiating with selected consultant. | March | 2025 | Construction | 2026 | Yes | Uninitiated | None |
| Denver | Denver V2X Communications Devices | 2024-077 | CDOT - IGA approved by CCD council, awaiting scoping documentation from LA project team. | October | 2024 | Construction | 2025 | Yes | Uninitiated | None |
| Denver Streets Partnership | E Colfax Mobility Benefits District | 2024-064 | Gathering public input through an online survey. | December | 2024 | TDM | 2025 | Yes | Initiated | None |
| Douglas County | County Line Capacity Improvements: Broadway to University | 2020-035 | Bids were opened May 6, 2025. County is in process of reviewing bids prior to awarding a contract. | May | 2025 | Construction | 2023 | Yes | Initiated | Second |
| Douglas County | CO83 Safety Improvements: Bayou Gulch to El Paso County | 2020-064 | Region 1 is managing this project. Some improvements are under design, others constructed. | July | 2023 | Construction | 2023 | Yes | Initiated | None |
| Douglas County | Douglas County Transit & Multimodal Feasibility Study | 2022-069 | Existing conditions finalized. PMT meetings are being held and the 2nd Stakeholder Engagement Team to be held Sep 24. | September | 2024 | Study | 2024 | Yes | Initiated | None |
| Douglas County | Douglas County Transit Pilot Projects | 2024-054 | Contingent on pilot recommendations from study to be completed July 2025. | April | 2025 | Bus Service - Year 1 | 2026 | No | Uninitiated | None |
| Douglas County | Colorado Blvd Bike/Ped Bridge over C470 - Precon | 2024-055 | IGA has been finalized and Anticipate executing IGA in July 2025, and select consultant and begin design in Q4 of 2025. | May | 2025 | Design | 2025 | No | Uninitiated | None |
| Englewood | Oxford Station Pedestrian Bridge: Over Oxford Ave | 2020-012 | Ad; went to bid Apr 22; \$1M high bids. | January | 2023 | Construction | 2021 | Yes | Initiated | None |
| Englewood | Hampden Complete Streets: Broadway to Lafayette | 2022-059 | This project has been 2nd Year Delayed. This project is expected to be advertised for bid in December 2025. | July | 2025 | Construction | 2024 | Yes | Delayed | Second |
| Englewood | Broadway Complete Streets Improvements: Hampden to Belleview | 2022-060 | Advertised for bid on June 26th, 2025. Bids will be opened on July 24th at 2pm. | July | 2025 | Construction | 2024 | Yes | Initiated | First |
| Erie | SW Weld County Transit First and Last Mile Study | 2024-010 | CDOT - No grant started. | June | 2025 | Study | 2025 | No | Uninitiated | None |
| Erie | I25 Interchange Study: CO52 to Erie Pkwy | 2024-035 | Candidate Selected & Notified, Negotiations in progress. | June | 2025 | Study | 2025 | Yes | Uninitiated | None |

| Sponsor | Project Title | TIPID | Most Recent Status | Status Month | Status Year | Phase to Initiate | Phase Year | IGA Executed? | Delay Status | Delay Level |
|------------------|--|----------|---|--------------|-------------|----------------------|------------|---------------|--------------|-------------|
| Erie | Erie FlexRide | 2024-037 | IGA approved by Council; RFP in draft. | June | 2025 | Bus Service - Year 1 | 2025 | Yes | Uninitiated | None |
| Erie | CO52 Intersection Safety Improvements: WCR5 to WCR7 - Precon | 2024-039 | Drafting RFP. | May | 2025 | Design | 2025 | Yes | Uninitiated | None |
| Frederick | WCR13/WCR20 Intersection Operational Improvements | 2024-033 | Historical clearance property visit conducted. | June | 2025 | Construction | 2025 | Yes | Uninitiated | None |
| Golden | Colfax Complete Streets: Violet to I70 | 2020-026 | FIR for phase I held with CDOT. Roadway project is moving quickly to FOR and then to construction bidding for phase 1. | June | 2025 | Construction | 2025 | Yes | Initiated | None |
| Golden | US6/Heritage Interchange - Precon | 2020-037 | Awaiting Jeffco to approve easements. Subsequent approval of land acquisition by CDOT. Hoping to go to ad by September. | June | 2025 | ROW | 2025 | No | Uninitiated | None |
| Golden | Golden Free Transit Program | 2024-050 | RTD processing IGA with FTA. Awaiting further funding direction per DRCOG email. | June | 2025 | Bus Service - Year 1 | 2025 | No | Uninitiated | None |
| Jefferson County | Peaks to Plains Trail: CO6 from Tunnel 1 to Big Easy Trailhead | 2020-002 | Proposals are being evaluated. Hope to be under contract this spring/summer, with the design kickoff shortly thereafter. | March | 2025 | Design | 2025 | Yes | Uninitiated | None |
| Jefferson County | JC73: CO74 to Buffalo Park Operational Improvements | 2020-066 | County anticipates receiving approval from Region 1 and FHWA in Oct of 2024. T&E will advertise at the end of 2024. | May | 2024 | Construction | 2023 | Yes | Initiated | None |
| Jefferson County | Jefferson County Bicycle Plan Implementation | 2022-040 | Preparing for bid. CDOT had delays completing review due to staff shortages. Requisition underway with procurement. | June | 2025 | Construction | 2025 | Yes | Uninitiated | None |
| Jefferson County | Jefferson County Traffic Camera System | 2024-075 | Still delayed at CDOT - they've informed they'll need to restart the IGA because they used the incorrect template. | April | 2025 | Construction | 2025 | No | Uninitiated | None |
| Lakewood | Wadsworth Operational Improvements: Vassar to Woodard | 2022-015 | Noraa concrete is contractor. Construction to begin Feb 20th | February | 2024 | Construction | 2023 | Yes | Initiated | First |
| Lakewood | Wadsworth Path Improvements: Mansfield to Bear Creek | 2024-047 | Completing contract with XCEL to underground power lines. Council approval on July 14th. | July | 2025 | Construction | 2026 | Yes | Uninitiated | None |
| Lakewood | W Colfax Safety Improvements: Teller to Sheridan | 2024-048 | Construction on phase 1 started 3/3/2025. Council action on March 24th is to amend the TIP funds into the IGA of Phase 1. | March | 2025 | Construction | 2026 | No | Uninitiated | None |
| Lakewood | Sheridan Blvd Multimodal Path: Jewell to Iowa | 2024-049 | Hazmat cleared. Floodplain permit in process. | July | 2025 | Construction | 2026 | No | Uninitiated | None |
| Littleton | Mineral/Santa Fe Operational Improvements | 2020-060 | Construction Advertised 6/26/25. | July | 2025 | Construction | 2025 | Yes | Initiated | None |
| Littleton | Mineral Station Area Multimodal Improvements | 2022-033 | Design contract amendment for preliminary & final design approved by City Council on 3/5 | April | 2024 | Construction | 2025 | Yes | Uninitiated | None |
| Littleton | County Line Shared Use Path: Broadway to High Line Canal Trail | 2022-070 | FOR meeting held 4/2/25. | April | 2025 | Construction | 2025 | Yes | Uninitiated | None |
| Littleton | Mineral Multimodal Improvements: Santa Fe to Jackass Hill/Long Ave | 2022-084 | The AD date was 2/6/25 - Construction bids were opened on 3/7/25. | July | 2025 | Construction | 2024 | Yes | Initiated | First |
| Littleton | Bowles Corridor Study: Sheridan to Santa Fe | 2024-025 | No update. | N/A | 2025 | Study | 2026 | No | Uninitiated | None |
| Littleton | Broadway Signal Interconnect (Phase 2) | 2024-080 | IGA approved by City Council on 6/3/25. | July | 2025 | Construction | 2025 | No | Uninitiated | None |
| Lone Tree | I25/Lincoln Traffic and Mobility Improvements | 2020-062 | Project workshop with CDOT and FHWA. | September | 2024 | Design | 2023 | Yes | Initiated | None |
| Lone Tree | Lone Tree Mobility Hub at Sky Ridge Station | 2022-032 | Groundbreaking of this project will occur on Wednesday, July 2, 2025. | July | 2025 | Construction | 2025 | Yes | Initiated | None |
| Lone Tree | S Havana Bikeway: RidgeGate Station to Lone Tree City Limits | 2022-071 | FOR Review Complete. Once final comments addressed, CDOT will forward the project to FHWA for final approval. | July | 2025 | Construction | 2025 | Yes | Uninitiated | None |
| Lone Tree | I25/Lincoln Multimodal Connections | 2024-053 | No update. | N/A | 2025 | Construction | 2027 | No | Uninitiated | None |
| Longmont | St Vrain Greenway, Phase 13: CO119 to St Vrain State Park | 2020-027 | Conditional ROW clearance received 6/2. Awaiting CDOT Concurrence to Advertise. | June | 2025 | Construction | 2022 | Yes | Delayed | Second |
| Longmont | County Line/WCR 1 Buffered Bike Lanes: 17th to CO66 | 2022-009 | Ad now planned for October 2025, due to city owned ROW delay (open space controlled). | February | 2025 | Construction | 2025 | Yes | Uninitiated | None |
| Longmont | Longmont Main/21st Bike/Ped Improvements - Precon | 2022-065 | Survey data collection and design initiation to start. | June | 2025 | Design | 2025 | Yes | Uninitiated | None |
| Longmont | WCR26 Multi-Use Trail: Union Reservoir to St Vrain State Park | 2024-031 | FOR plans submitted 5/15. FOR meeting scheduled for 6/11. | June | 2025 | Construction | 2026 | Yes | Uninitiated | None |
| Longmont | CO66 Multi-Use Trail: Hover to Main | 2024-038 | Implementation of mitigation options to reduce the overtopping of CO 66 continues to be a critical concern. | February | 2025 | Construction | 2026 | No | Uninitiated | None |
| Longmont | Longmont Smart Signals to Schools | 2024-074 | CDOT - Grant executed; procurement pending. | June | 2025 | Construction | 2024 | Yes | Delayed | Second |

| Sponsor | Project Title | TIPID | Most Recent Status | Status Month | Status Year | Phase to Initiate | Phase Year | IGA Executed? | Delay Status | Delay Level |
|--------------------------------------|---|----------|--|--------------|-------------|-------------------|------------|---------------|--------------|-------------|
| Louisville | CO42 Multimodal Improvements: Empire/Lock to CO7 - Precon | 2020-040 | Addressing 30% comments. Will continue to 60% design and likely work on ROW plans soon. | May | 2025 | Construction | 2025 | Yes | Uninitiated | None |
| Louisville | CO42 Bike/Ped Underpass at South St | 2024-041 | Design funded by local only Louisville to work with CDOT on IGA execution. | May | 2025 | Construction | 2026 | No | Uninitiated | None |
| Louisville | Louisville Signal Technology Upgrade | 2024-073 | We received NTP from CDOT and will advertise on May 28th. | May | 2025 | Construction | 2024 | Yes | Initiated | First |
| Lyons | St Vrain Trail Extension: CO66 from McConnell to US36 | 2022-013 | Active construction. | March | 2025 | Construction | 2022 | Yes | Delayed | Second |
| Mead | CO66/WCR7 Pedestrian Underpass | 2020-029 | ROW – no change, real estate acquisition ongoing (one offer sent, one donation complete, one appraisal due from owner) | July | 2025 | Construction | 2024 | Yes | Delayed | Second |
| Nederland | Downtown ADA Sidewalk Connections: Jackson, 1st, Jefferson | 2020-015 | Finalize environmental clearances and ROW approval for TEs. | June | 2025 | Construction | 2022 | Yes | Delayed | Second |
| Northeast Transportation Connections | Creating the Commerce City Connector | 2024-069 | Invoice submitted to CDOT. | March | 2025 | TDM | 2025 | Yes | Initiated | None |
| Parker | Parker Rd Multi-Use Path East Side Gaps: Pine to Stroh | 2022-072 | Maintenance IGA fully executed. | June | 2025 | Construction | 2025 | Yes | Uninitiated | None |
| Parker | Parker Rd/Mainstreet Operational Improvements - Precon | 2024-052 | Design RFP scoring and selection underway. | May | 2025 | Design | 2025 | Yes | Uninitiated | None |
| Smart Commute | Using Data to Optimize FlexRide Services | 2024-067 | Refining approach and analysis for Broomfield and Longmont. | June | 2025 | TDM | 2025 | Yes | Initiated | None |
| Superior | McCaslin Boulevard Multiuse Path Crossing at Rock Creek Parkway | 2024-043 | Redesign beginning soon. | February | 2025 | Design | 2026 | No | Uninitiated | None |
| Superior | Superior Traffic Safety and Climate Resilience | 2024-082 | Project Advertised. | June | 2025 | Construction | 2024 | Yes | Delayed | First |
| Thornton | 104th Widening: Colorado to US85 - Precon | 2020-033 | Moving forward with 60% design. | May | 2025 | ROW | 2025 | Yes | Uninitiated | None |
| Thornton | Thornton Multimodal Trail Study and Precon | 2022-050 | Public meeting at Thorntonfest - June 6. | June | 2025 | Study | 2023 | Yes | Initiated | First |
| Thornton | 100th Ave Multi-Use Path: Riverdale to Forest Circle | 2022-051 | Staked property and meeting next two weeks with Property Owners on ROW. One acquisition rest are TE's. | June | 2025 | Construction | 2025 | Yes | Uninitiated | None |
| Thornton | Thornton Protected Bike Facility Study | 2022-052 | Consultant addressing comments for final recommendations. | April | 2025 | Study | 2023 | Yes | Initiated | First |
| Thornton | 124th Multimodal Improvements: Claude to Colorado | 2024-015 | No major concerns at public meeting. Starting design. | June | 2025 | Design | 2025 | Yes | Uninitiated | None |
| Thornton | Big Dry Creek Trail: 136th to 144th | 2024-016 | Awarded a consultant and have a cost proposal, design over-estimate so working on possible change. | May | 2025 | Design | 2025 | Yes | Uninitiated | None |
| Thornton | Colorado Blvd Separated Bike Facility: 88th to E470 - Precon | 2024-017 | Received Executed IGA, working on RFP. | June | 2025 | Design | 2027 | Yes | Uninitiated | None |
| Thornton | Thornton Pkwy Multiuse Path: I25 to Grant | 2024-018 | Submitted request for design funding for \$100,000. ICON the consultant. | May | 2025 | Design | 2026 | No | Uninitiated | None |
| Thornton | Thornton Travel Time Monitoring Expansion | 2024-081 | All devices installed and doing close out items. | April | 2025 | Construction | 2024 | Yes | Initiated | First |
| Transportation Solutions | Station Outreach for Transit Recovery | 2024-099 | Created the landing page and planned the summer engagement. | July | 2025 | TDM | 2025 | Yes | Initiated | None |
| West Corridor | Welcome Kits for Sun Valley Residents | 2024-066 | Planning scooter safety event and distributing NecoPass at Joli. | July | 2025 | TDM | 2025 | Yes | Initiated | None |
| Wheat Ridge | Wadsworth Shared-Use Path: 32nd to 35th | 2022-041 | IGA to remove CDOT signal and maintenance IGA to council on 7/28. Finalizing ditch maintenance agreement. | July | 2025 | Construction | 2025 | Yes | Uninitiated | None |
| Wheat Ridge | Ward Station Multimodal Access Improvements | 2022-042 | Project being reorganized. | July | 2025 | Construction | 2024 | Yes | Delayed | First |
| Wheat Ridge | 32nd/I-70 Bike Lanes: Wright to Zinnia | 2022-073 | Ad on June 23rd. | July | 2025 | Construction | 2024 | Yes | Initiated | First |
| Wheat Ridge | Tabor St Multimodal Improvements: Clear Creek Trail to I70 Frontage Rd N - Precon | 2024-040 | Preparing IGA Forms. | August | 2024 | Environmental | 2026 | No | Uninitiated | None |
| Wheat Ridge | 35th Ave Multimodal Improvements: Sheridan to Wadsworth - Precon | 2024-042 | Preparing IGA Forms. | August | 2024 | Environmental | 2026 | No | Uninitiated | None |